

| <b>Project</b>  | <b>Tender Close</b> | <b>Projected Date – Construction Start</b> |
|---|---------------------|--|
| <b>2008 AT Pathways</b>   |                     |  |
| Northeast Pioneers Greenway Phase II                            | July 9, 2008        | ASAP (Weather Delayed)                     |
| Harte Trail   | August 1, 2008      | September 22, 2008                         |
| Bishop Grandin Greenway Trail (Glen Meadow to River Road)       | July 9, 2008        | ASAP (Weather Delayed)                     |
| Bishop Grandin Greenway Trail (Red River to Pembina Hwy)        | September 23, 2008  | October 7, 2008                            |
| Signage (Trail Heads)   | August 15, 2008     | October 1, 2008                            |
| Signage (Trail ID Signs)  | NA                  | Installation ongoing                       |
| WinSmart (Osborne to Red River)                                 | August 7, 2008      | September 26, 2008                         |
| Southpoint  | NA                  | 2009                                       |
| North Winnipeg Parkway (Redwood Bridge Study)                   | September 1, 2008   | NA   |
| <b>2008 AT Corridors</b>  |                     |  |
| Sharrows  | NA                  | Complete                                   |
| Northeast Pioneers Greenway to The Forks (via Point Douglas)    | NA                  | Complete                                   |
| Assiniboine Bikeway   | September 26, 2008  | October 2008                               |
| Alexander/Pacific Bikeway                                       | NA                  | October 2008                               |
| Carlton/Hargrave Bike Lanes                                     | NA                  | October 2008                               |
| Fort/Garry Bike Lanes   | NA                  | October 2008                               |
| <b>2008 New Regional Sidewalks</b>                              |                     |  |
| East side of Archibald St (Deniset to 15 m south of Prosper St) |                     | Completed                                  |
| West side Sturgeon Rd (Silver Ave to Woodgreen Pl)              |                     | Completed                                  |
| East side Waverley St (Taylor to Mathers)                       |                     | Completed                                  |
| East side Main St (City Limit to 70 m north of Fernbank)        |                     | Completed                                  |
| <b>AT Included in Major Projects</b>                            |                     |  |
| Inkster Blvd  |                     | 2009                                       |
| McGillvray Blvd   |                     | 2009                                       |
| <b>Other Projects</b>   |                     |  |
| 2009 Capital Budget & 5 Year Forecasts                          | NA                  | September 30, 2008                         |
| WinSmart Pathway (Riverbank)                                    | August 7, 2008      | September 26, 2008                         |
| Waverley Pathway  | September 23, 2008  | October 7, 2008                            |